

DAILY DRILLING REPORT

SYNTHETIC SAMPLE — not real well data • template iadc_classic

HOLE & WELL DATA			
Operator	长庆油田分公司	Report No.	2
Contractor	川庆钻探工程有限公司	Report Date	2026-03-02 00:00 - 2026-03-03 00:00
Rig	川庆 5060	Spud Date	2026-02-18
Well Name	苏 48-12-66X	Days Since Spud	13.9
API / UWI No.	CN-SLG-S48-12-66X	Measured Depth	2544.94 m
Field	苏里格	True Vertical Depth	2395.42 m
Country / State	中国 / 内蒙古	Avg. ROP	16.4 m/h

1. TIME BREAKDOWN (24 HOURS)

#	From	To	Hours	Cum.	Operation / Description	Class
1	00:00	11:54	11.90	11.90	旋转钻进 8.5" 井段, 钻压 135 kN, 转速 173 rpm	Productive
2	11:54	12:06	0.20	12.10	接单根 (白班)	Productive
3	12:06	12:18	0.20	12.30	接单根 (夜班)	Productive
4	12:18	12:30	0.20	12.50	接单根 (白班)	Productive
5	12:30	12:42	0.20	12.70	接单根 (夜班)	Productive
6	12:42	12:54	0.20	12.90	接单根 (白班)	Productive
7	12:54	13:06	0.20	13.10	接单根 (夜班)	Productive
8	13:06	13:18	0.20	13.30	接单根 (白班)	Productive
9	13:18	13:30	0.20	13.50	接单根 (夜班)	Productive
10	13:30	13:42	0.20	13.70	接单根 (白班)	Productive
11	13:42	13:54	0.20	13.90	接单根 (夜班)	Productive
12	13:54	14:06	0.20	14.10	接单根 (白班)	Productive
13	14:06	14:18	0.20	14.30	接单根 (夜班)	Productive
14	14:18	14:30	0.20	14.50	接单根 (白班)	Productive
15	14:30	14:42	0.20	14.70	接单根 (夜班)	Productive
16	14:42	14:54	0.20	14.90	接单根 (白班)	Productive
17	14:54	15:06	0.20	15.10	接单根 (夜班)	Productive
18	15:06	15:18	0.20	15.30	接单根 (白班)	Productive
19	15:18	15:30	0.20	15.50	接单根 (夜班)	Productive
20	15:30	15:42	0.20	15.70	接单根 (白班)	Productive
21	15:42	15:54	0.20	15.90	接单根 (夜班)	Productive
22	15:54	16:06	0.20	16.10	接单根 (白班)	Productive
23	16:06	16:18	0.20	16.30	接单根 (夜班)	Productive
24	16:18	16:30	0.20	16.50	接单根 (白班)	Productive
25	16:30	16:42	0.20	16.70	接单根 (夜班)	Productive
26	16:42	16:54	0.20	16.90	接单根 (白班)	Productive
27	16:54	17:06	0.20	17.10	接单根 (夜班)	Productive
28	17:06	17:18	0.20	17.30	接单根 (白班)	Productive

#	From	To	Hours	Cum.	Operation / Description	Class
29	17:18	17:30	0.20	17.50	接单根（夜班）	Productive
30	17:30	17:42	0.20	17.70	接单根（白班）	Productive
31	17:42	17:54	0.20	17.90	接单根（夜班）	Productive
32	17:54	18:06	0.20	18.10	接单根（白班）	Productive
33	18:06	19:42	1.60	19.70	循环洗井至井底返出，观察返砂	Flat Time
34	19:42	21:06	1.40	21.10	短起下，划眼通井	Flat Time
35	21:06	22:12	1.10	22.20	下钻到底	Flat Time
36	22:12	23:00	0.80	23.00	MWD 测斜	Flat Time
37	23:00	24:00	1.00	24.00	振动筛筛布破损，更换筛布	NPT
		TOTAL	24.00		Must equal 24.00 hours (IADC hard constraint)	

3. MUD PROPERTIES

Sample Point	Depth (ft)	MW (g/cm3)	Funnel Vis (s)	API FL (ml)	pH	Chlorides (mg/L)	Solids (%)
flowline	2544.9	1.16	47	4.6	8.5	13222	15.6
suction	2544.9	1.15	43	3.5	9.0	—	—

4. REMARKS (chronological)

06:00 06:00 钻进至 2362.43 m，钻压 123 kN，转速 99 rpm，排量 29 L/s，钻时 13.9 m/h。
09:00 09:00 接单根，耗时 12 分钟。
12:00 12:45 循环调整泥浆性能，密度提至 1.24 g/cm3，漏斗粘度 42 s。
14:00 14:45 钻进至 2395.44 m，钻压 100 kN，转速 123 rpm，排量 29 L/s，钻时 8.3 m/h。
17:00 17:45 安全检查：井控装备完好，防喷器控制系统压力正常。
20:00 20:30 起钻至 2265.84 m，期间无遇卡显示。
23:00 23:30 循环调整泥浆性能，密度提至 1.17 g/cm3，漏斗粘度 45 s。

5. SUMMARY OF 24 HOUR OPERATIONS

03月02日 00:00 - 24:00：旋转钻进 8.5” 井段，钻压 135 kN，转速 173 rpm；接单根（白班）；接单根（夜班）；接单根（白班）。

6. PLAN FOR NEXT 24 HOURS

继续钻进至设计中完井深，视情况调整泥浆性能。