

DAILY DRILLING REPORT

SYNTHETIC SAMPLE — not real well data • template iadc_classic

HOLE & WELL DATA			
Operator	长庆油田分公司	Report No.	7
Contractor	川庆钻探工程有限公司	Report Date	2026-03-07 00:00 - 2026-03-08 00:00
Rig	川庆 5060	Spud Date	2026-02-23
Well Name	苏 48-12-66X	Days Since Spud	18.9
API / UWI No.	CN-SLG-S48-12-66X	Measured Depth	2906.92 m
Field	苏里格	True Vertical Depth	2808.61 m
Country / State	中国 / 内蒙古	Avg. ROP	— m/h

1. TIME BREAKDOWN (24 HOURS)

#	From	To	Hours	Cum.	Operation / Description	Class
1	00:00	03:42	3.70	3.70	通井划眼, 确认井眼畅通	Productive
2	03:42	14:06	10.40	14.10	下套管 (套管串组装)	Flat Time
3	14:06	19:12	5.10	19.20	固井作业, 注水泥	Flat Time
4	19:12	21:06	1.90	21.10	候凝, 安装井口	Flat Time
5	21:06	23:00	1.90	23.00	套管试压	Flat Time
6	23:00	24:00	1.00	24.00	振动筛筛布破损, 更换筛布	NPT
		TOTAL	24.00		Must equal 24.00 hours (IADC hard constraint)	

3. MUD PROPERTIES

Sample Point	Depth (ft)	MW (g/cm3)	Funnel Vis (s)	API FL (ml)	pH	Chlorides (mg/L)	Solids (%)
flowline	2906.9	1.25	42	5.4	9.0	13631	14.6
suction	2906.9	1.23	37	3.6	9.1	—	—

4. REMARKS (chronological)

06:00 06:30 钻进至 2906.11 m, 钻压 69 kN, 转速 163 rpm, 排量 30 L/s, 钻时 18.8 m/h。
09:00 09:15 接单根, 耗时 12 分钟。
11:00 11:45 循环调整泥浆性能, 密度提至 1.20 g/cm3, 漏斗粘度 42 s。
14:00 14:45 短起下检查井眼, 返砂正常。
17:00 17:00 循环调整泥浆性能, 密度提至 1.11 g/cm3, 漏斗粘度 43 s。
20:00 20:30 接单根, 耗时 12 分钟。

5. SUMMARY OF 24 HOUR OPERATIONS

03月07日 00:00 - 24:00: 通井划眼, 确认井眼畅通; 下套管 (套管串组装); 固井作业, 注水泥; 候凝, 安装井口。

6. PLAN FOR NEXT 24 HOURS

继续钻进至设计中完井深, 视情况调整泥浆性能。

Synthetic sample generated by DDR Parser for engineering development and evaluation only. All values are fictitious. Not valid for any operational or commercial purpose.