

DAILY DRILLING REPORT

SYNTHETIC SAMPLE — not real well data • template iadc_classic

HOLE & WELL DATA			
Operator	Equinor Energy AS	Report No.	7
Contractor	Maersk Drilling	Report Date	2026-03-07 00:00 - 2026-03-08 00:00
Rig	Maersk Inspirer	Spud Date	2026-02-22
Well Name	15/9-F-14	Days Since Spud	20.0
API / UWI No.	N0-15/9-F-14	Measured Depth	8439.04 ft
Field	Volve	True Vertical Depth	7357.19 ft
Country / State	Norway / North Sea	Avg. ROP	— ft/hr

1. TIME BREAKDOWN (24 HOURS)

#	From	To	Hours	Cum.	Operation / Description	Class
1	00:00	06:00	6.00	6.00	通井划眼, 确认井眼畅通	Productive
2	06:00	16:24	10.40	16.40	下套管 (套管串组装)	Flat Time
3	16:24	21:24	5.00	21.40	固井作业, 注水泥	Flat Time
4	21:24	22:36	1.20	22.60	候凝, 安装井口	Flat Time
5	22:36	24:00	1.40	24.00	套管试压	Flat Time
		TOTAL	24.00		Must equal 24.00 hours (IADC hard constraint)	

3. MUD PROPERTIES

Sample Point	Depth (ft)	MW (ppg)	Funnel Vis (s)	API FL (ml)	pH	Chlorides (mg/L)	Solids (%)
flowline	8439.0	9.76	52	3.7	8.9	4669	9.8
suction	8439.0	9.60	50	5.6	8.0	—	—

4. REMARKS (chronological)

06:30 06:30 钻进至 2571.74 m, 钻压 77 kN, 转速 100 rpm, 排量 32 L/s, 钻时 15.3 m/h。
09:45 09:45 接单根, 耗时 18 分钟。
12:30 12:30 循环调整泥浆性能, 密度提至 1.28 g/cm3, 漏斗粘度 42 s。
15:00 15:00 安全检查: 井控装备完好, 防喷器控制系统压力正常。
18:30 18:30 钻进至 2571.59 m, 钻压 89 kN, 转速 111 rpm, 排量 30 L/s, 钻时 10.7 m/h。
20:30 20:30 起钻至 2572.13 m, 期间无遇卡显示。

5. SUMMARY OF 24 HOUR OPERATIONS

03月07日 00:00 - 24:00: 通井划眼, 确认井眼畅通; 下套管 (套管串组装); 固井作业, 注水泥; 候凝, 安装井口。

6. PLAN FOR NEXT 24 HOURS

继续钻进至设计中完井深, 视情况调整泥浆性能。

Synthetic sample generated by DDR Parser for engineering development and evaluation only. All values are fictitious. Not valid for any operational or commercial purpose.