

DAILY DRILLING REPORT

SYNTHETIC SAMPLE — not real well data • template iadc_classic

HOLE & WELL DATA			
Operator	中海石油（中国）有限公司天津分公司	Report No.	7
Contractor	中海油田服务股份有限公司	Report Date	2026-03-07 00:00 - 2026-03-08 00:00
Rig	海洋石油 942	Spud Date	2026-02-25
Well Name	PL-6-2-A12H	Days Since Spud	16.4
API / UWI No.	CN-BH-PL6-2A12H	Measured Depth	2697.73 m
Field	蓬莱 19-3	True Vertical Depth	2648.28 m
Country / State	中国 / 渤海	Avg. ROP	— m/h

1. TIME BREAKDOWN (24 HOURS)

#	From	To	Hours	Cum.	Operation / Description	Class
1	00:00	04:24	4.40	4.40	通井划眼，确认井眼畅通	Productive
2	04:24	14:30	10.10	14.50	下套管（套管串组装）	Flat Time
3	14:30	18:54	4.40	18.90	固井作业，注水泥	Flat Time
4	18:54	21:00	2.10	21.00	候凝，安装井口	Flat Time
5	21:00	23:00	2.00	23.00	套管试压	Flat Time
6	23:00	24:00	1.00	24.00	振动筛筛布破损，更换筛布	NPT
		TOTAL	24.00		Must equal 24.00 hours (IADC hard constraint)	

3. MUD PROPERTIES

Sample Point	Depth (ft)	MW (g/cm3)	Funnel Vis (s)	API FL (ml)	pH	Chlorides (mg/L)	Solids (%)
flowline	2697.7	1.13	57	3.1	8.2	20203	14.4
suction	2697.7	1.12	50	5.1	9.6	—	—

4. REMARKS (chronological)

06:30 06:30 钻进至 2696.85 m，钻压 135 kN，转速 151 rpm，排量 36 L/s，钻时 12.1 m/h。
08:30 08:30 接单根，耗时 12 分钟。
11:15 11:15 循环调整泥浆性能，密度提至 1.13 g/cm3，漏斗粘度 55 s。
14:00 14:00 起钻至 2697.37 m，期间无遇卡显示。
17:30 17:30 安全检查：井控装备完好，防喷器控制系统压力正常。
20:30 20:30 地质录井汇报：岩性为灰色细砂岩，荧光显示 3 级。

5. SUMMARY OF 24 HOUR OPERATIONS

03月07日 00:00 - 24:00：通井划眼，确认井眼畅通；下套管（套管串组装）；固井作业，注水泥；候凝，安装井口。

6. PLAN FOR NEXT 24 HOURS

继续钻进至设计中完井深，视情况调整泥浆性能。

Synthetic sample generated by DDR Parser for engineering development and evaluation only. All values are fictitious. Not valid for any operational or commercial purpose.