

DAILY DRILLING REPORT

SYNTHETIC SAMPLE — not real well data • template iadc_classic

HOLE & WELL DATA			
Operator	长庆油田分公司	Report No.	7
Contractor	川庆钻探工程有限公司	Report Date	2026-03-07 00:00 - 2026-03-08 00:00
Rig	川庆 5060	Spud Date	2026-02-23
Well Name	苏 48-12-66X	Days Since Spud	18.9
API / UWI No.	CN-SLG-S48-12-66X	Measured Depth	2906.92 m
Field	苏里格	True Vertical Depth	2808.61 m
Country / State	中国 / 内蒙古	Avg. ROP	— m/h

1. TIME BREAKDOWN (24 HOURS)

#	From	To	Hours	Cum.	Operation / Description	Class
1	00:00	03:42	3.70	3.70	通井划眼，确认井眼畅通	Productive
2	03:42	14:06	10.40	14.10	下套管（套管串组装）	Flat Time
3	14:06	19:12	5.10	19.20	固井作业，注水泥	Flat Time
4	19:12	21:06	1.90	21.10	候凝，安装井口	Flat Time
5	21:06	23:00	1.90	23.00	套管试压	Flat Time
6	23:00	24:00	1.00	24.00	振动筛筛布破损，更换筛布	NPT
		TOTAL	24.00		Must equal 24.00 hours (IADC hard constraint)	

3. MUD PROPERTIES

Sample Point	Depth (ft)	MW (g/cm3)	Funnel Vis (s)	API FL (ml)	pH	Chlorides (mg/L)	Solids (%)
flowline	2906.9	1.25	42	5.4	9.0	13631	14.6
suction	2906.9	1.23	37	3.6	9.1	—	—

4. REMARKS (chronological)

06:30 06:30 钻进至 2906.11 m，钻压 69 kN，转速 163 rpm，排量 30 L/s，钻时 18.8 m/h。
09:15 09:15 接单根，耗时 12 分钟。
11:45 11:45 循环调整泥浆性能，密度提至 1.20 g/cm3，漏斗粘度 42 s。
14:45 14:45 短起下检查井眼，返砂正常。
17:00 17:00 循环调整泥浆性能，密度提至 1.11 g/cm3，漏斗粘度 43 s。
20:30 20:30 接单根，耗时 12 分钟。

5. SUMMARY OF 24 HOUR OPERATIONS

03月07日 00:00 - 24:00：通井划眼，确认井眼畅通；下套管（套管串组装）；固井作业，注水泥；候凝，安装井口。

6. PLAN FOR NEXT 24 HOURS

继续钻进至设计中完井深，视情况调整泥浆性能。

Synthetic sample generated by DDR Parser for engineering development and evaluation only. All values are fictitious. Not valid for any operational or commercial purpose.